BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project Yelahanka Zone)
MEASURMENT SHEET

NAME OF THE WORK **:-Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01**

1st & *final* Bill

Name of Agency:- C N S Murthy

Item Number :- 79

Item Name:- Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all lifts complete asper specifications Dismantling brick/Tile work B. In cement mortar.

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:- 14/11/16		Cum						
	Present Measurments							
	parpet wall east side		2	39.70	0.23	1.00	18.26	
			1	9.00	0.23	1.00	2.07	
	head room		2	3.00	0.23	1.50	2.07	
			2	7.15	0.23	1.50	4.93	
	north block		2	65.33	0.23	1.00	30.05	
			2	9.15	0.23	1.00	4.21	
	head room		2	3.13	0.23	1.50	2.16	
			2	7.15	0.23	1.50	4.93	
					Total		68.69	
					BOQ QTY		34.27	
					UP TO 125% QTY		8.56	
					ABOVE 125% QTY		25.86	

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone

BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project Yelahanka Zone)
MEASURMENT SHEET

178

NAME OF THE WORK **:-Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01**

1st & ~~Part~~ Bill

Name of Agency:- C N S Murthy

Item Number :- EXTRA ITEM NO-4

Item Name:-Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion cut to required shape pattern with paper joints,finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant,groves in joints including cost of curing minimum width of 1200mm.(P No 109.I No 14.61.1)

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:- 25/4/2017		Sqm						
	Present Measurments							
	east side class room		1	8.12		6.72	54.57	
	skarting		1	2(8.15+6.75)		0.10	4.47	
	beside stair case		1	3.85		6.75	25.99	
	skarting		1	2(3.85+6.75)		0.10	3.18	
	class room	1	3	8.10		6.75	164.03	
		1	3	2(8.10+6.75)		0.10	4.45	
	passage		1	40.50		1.87	75.74	
			2	40.50		0.10	8.10	
	deductions D	-2	5	1.20		0.10	-1.20	
	open	-1	1	3.20		0.10	-0.32	
	stair case	1	22	1.50		0.35	11.55	
		1	23	1.50		0.15	5.18	
	landing		1	3.66		1.75	6.41	
					Total		**362.12**	

checked.

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone

BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project Yelahanka Zone)
MEASURMENT SHEET

185

NAME OF THE WORK **:-Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01**

1st & ~~Part~~ Bill

Name of Agency:- C N S Murthy

Item Number :- EXTRA ITEM NO-11

Item Name:- Supply and fixing of HD Waist Twister. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons.

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:- 27/1/2017		Each						
	Present Measurments							
			1					
							1	
					Total		1	

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone